

MAYPEARL ISD

HIGH SCHOOL AND MIDDLE SCHOOL ADDITIONS

CONSTRUCTION UPDATE

AREA D

- FLOORING INSTALLATION IS COMPLETE.
- CERAMIC TILE INSTALLATION IS COMPLETE.
- MILLWORK INSTALLATION IS COMPLETE.
- CULINARY EQUIPMENT INSTALLATION IS IN PROGRESS.
- CULINARY EQUIPMENT, MECHANICAL, ELECTRICAL, AND PLUMBING CONNECTIONS ARE IN PROGRESS.
- ANSUL PROGRAMMING IS IN PROGRESS.
- OVERHEAD LOW-VOLTAGE EQUIPMENT INSTALLATION IS IN PROGRESS.



COST SUMMARY	
HIGH SCHOOL CONTINGENCIES	
Construction Contingency Balance:	\$275,861
Owner Contingency Balance:	\$0
MIDDLE SCHOOL CONTINGENCIES	
Construction Contingency Balance:	\$0
Owner Contingency Balance:	\$0
TOTALS	
Total Budget:	\$35,166,660
Total Completed & Stored To Date:	\$34,027,530
Percentage Complete:	97%



DIFFERENT FROM THE GROUND UP