

MAYPEARL ISD

HIGH SCHOOL AND MIDDLE SCHOOL ADDITIONS

CONSTRUCTION UPDATE

EXTERIOR

- SOD AND SEEDING INSTALLATIONS ARE COMPLETE.
- TEMPORARY IRRIGATION INSTALLATIONS ARE COMPLETE.
- METAL WALL PANEL INSTALLATION IS IN PROGRESS.
- SERVICE GATES AND LOUVER INSTALLATIONS ARE SCHEDULED TO BEGIN SOON.

CAFETERIA

- THEATRICAL LIGHTS AND AV LOW-VOLTAGE WIRE INSTALLATIONS ARE NEARING COMPLETION.
- STAGE STEP INSTALLATIONS ARE SCHEDULED TO BEGIN SOON.
- STAGE EQUIPMENT COMMISSIONING IS SCHEDULED TO BEGIN SOON.

KITCHEN

- SERVING LINE WORK IS COMPLETE.
- DISHWASHER DUCTWORK INSTALLATION IS NEARING COMPLETION.
- MISCELLANEOUS EQUIPMENT ATTACHMENT INSTALLATIONS ARE IN PROGRESS.
- WALK-IN COOLER/FREEZER CONDENSATE LINE INSTALLATION IS SCHEDULED TO BEGIN SOON.



COST SUMMARY

HIGH SCHOOL CONTINGENCIES	
Construction Contingency Balance:	\$4,418
Owner Contingency Balance:	\$156,199
MIDDLE SCHOOL CONTINGENCIES	
Construction Contingency Balance:	\$261,939
Owner Contingency Balance:	\$66,962
TOTALS	
Total Budget:	\$35,166,660
Total Completed & Stored To Date:	\$26,936,810
Percentage Complete:	77%



DIFFERENT FROM THE GROUND UP

