

# MAYPEARL ISD

## HIGH SCHOOL AND MIDDLE SCHOOL ADDITIONS

### CONSTRUCTION UPDATE

#### AREA D

- OVERHEAD MECHANICAL, ELECTRICAL, AND PLUMBING IS COMPLETE.
- CLASSROOMS' SECOND COAT OF PAINT IS COMPLETE.
- KITCHEN HOOD INSTALLATIONS ARE NEARING COMPLETION.
- CORRIDOR AND CULINARY AREA TILE INSTALLATIONS ARE IN PROGRESS.
- RTU START-UPS ARE SCHEDULED TO BEGIN SOON.
- FLOORING AND CASEWORK INSTALLATIONS ARE SCHEDULED TO BEGIN SOON.

### COST SUMMARY

HIGH SCHOOL CONTINGENCIES	
Construction Contingency Balance:	\$275,861
Owner Contingency Balance:	\$0
MIDDLE SCHOOL CONTINGENCIES	
Construction Contingency Balance:	\$0
Owner Contingency Balance:	\$0
TOTALS	
Total Budget:	\$35,166,660
Total Completed & Stored To Date:	\$34,027,530
Percentage Complete:	97%



DIFFERENT FROM THE GROUND UP

