

MAYPEARL ISD

HIGH SCHOOL AND MIDDLE SCHOOL ADDITIONS

CONSTRUCTION UPDATE

- TOP SLAB POUR IS COMPLETE.
- DEMOLITION IS COMPLETE.
- UNDERGROUND PLUMBING INSTALLATION IS IN PROGRESS.
- OVERHEAD MECHANICAL, ELECTRICAL, AND PLUMBING INSTALLATIONS ARE IN PROGRESS.
- ROOF EXHAUST FANS AND CURB INSTALLATIONS ARE IN PROGRESS.
- INTERIOR FRAMING IS SCHEDULED TO BEGIN SOON.

COST SUMMARY

HIGH SCHOOL CONTINGENCIES	
Construction Contingency Balance:	\$2,751
Owner Contingency Balance:	\$156,199
MIDDLE SCHOOL CONTINGENCIES	
Construction Contingency Balance:	\$254,552
Owner Contingency Balance:	\$66,962
TOTALS	
Total Budget:	\$35,166,660
Total Completed & Stored To Date:	\$29,504,624
Percentage Complete:	84%



DIFFERENT FROM THE GROUND UP