

# MAYPEARL ISD

## HIGH SCHOOL AND MIDDLE SCHOOL ADDITIONS

### CONSTRUCTION UPDATE

- CTE CLASSROOM TAPE AND BED IS COMPLETE.
- UNDERGROUND MECHANICAL, ELECTRICAL, AND PLUMBING WORK IS COMPLETE.
- OVERHEAD MECHANICAL, ELECTRICAL, AND PLUMBING WORK IS NEARING COMPLETION.
- VOID BOXES AND REBAR INSTALLATIONS ARE IN PROGRESS.
- SLAB POUR IS IN PROGRESS.
- CULINARY KITCHEN INTERIOR FRAMING IS SCHEDULED TO BEGIN SOON.
- CTE CLASSROOM PAINTING IS SCHEDULED TO BEGIN SOON.
- RTU START-UP IS SCHEDULED TO BEGIN SOON.



### COST SUMMARY

#### HIGH SCHOOL CONTINGENCIES

Construction Contingency Balance: \$66,171

Owner Contingency Balance: \$145,968

#### MIDDLE SCHOOL CONTINGENCIES

Construction Contingency Balance: \$147,602

Owner Contingency Balance: \$66,962

#### TOTALS

Total Budget: \$35,166,660

Total Completed & Stored To Date: \$30,211,914

Percentage Complete: 86%



DIFFERENT FROM THE GROUND UP



GALLAGHER  
A CUMMING GROUP COMPANY